

Anlage 4

Terminübersicht TU-Vergabe vs. Einzelvergabe

Terminübersicht TU-Vergabe

Gesamtmaßnahme Gymnasium Kreuzgasse (Neubau + GI inkl. Teilauslagerung)	2022				2023				2024				2025				2026				2027				2028				2029				2030							
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
Planungs-,Vergabe u. Bauphase Interim - best. OPL (LPH 1-9)	[Blue bar from Q1 2022 to Q4 2024]																																							
Interim (Teilauslagerung) Fertigstellung																	[Blue bar from Q2 2024 to Q4 2024]																							
Planungsphase Neubau und GI - best. OPL (LPH 1-2)	[Yellow bar from Q1 2022 to Q2 2022]																																							
Weiterplanungs- und Baubeschluss					[Grey bar from Q3 2022 to Q4 2022]																																			
Erstellung FLB und Vergabephase TU					[Purple bar from Q1 2023 to Q4 2023]																																			
Planungsphase Neubau und GI - TU (LPH 3-4)																	[Red bar from Q1 2024 to Q4 2024]																							
Genehmigungsphase Stadt Köln																	[Orange bar from Q1 2025 to Q4 2025]																							
Planungs- u. Vergabephase Neubau und GI - TU (LPH 5-7)																	[Grey bar from Q1 2025 to Q4 2025]																							
Bauphase Neubau - TU inkl. Abbruch D+E (LPH 8)																	[Light Green bar from Q1 2025 to Q4 2025]				[Green bar from Q1 2026 to Q4 2026]																			
Bauphase GI - TU (LPH 8)																	[Green bar from Q1 2027 to Q4 2027]																							

Terminübersicht Einzelvergabe

Gesamtmaßnahme Gymnasium Kreuzgasse (Neubau + GI inkl. Teilauslagerung)	2022				2023				2024				2025				2026				2027				2028				2029				2030							
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
Vergabephase Fachplaner (LPH 3-9)	[Purple bar from Q1 2022 to Q4 2022]																																							
Planungs-,Vergabe u. Bauphase Interim - best. OPL (LPH 1-9)	[Blue bar from Q1 2022 to Q4 2024]																																							
Interim (Teilauslagerung) Fertigstellung																	[Blue bar from Q2 2024 to Q4 2024]																							
Planungsphase Neubau und GI - best. OPL (LPH 1-2)	[Yellow bar from Q1 2022 to Q2 2022]																																							
Baubeschluss					[Grey bar from Q3 2022 to Q4 2022]																																			
Planungsphase Neubau und GI - Fachplaner (LPH 3-4)					[Yellow bar from Q1 2023 to Q4 2023]																																			
Genehmigungsphase Stadt Köln																	[Orange bar from Q1 2024 to Q4 2024]																							
Planungsphase Neubau - Fachplaner (LPH 5)																	[Red bar from Q1 2024 to Q4 2024]																							
Planungsphase GI - Fachplaner (LPH 5)																	[Red bar from Q1 2025 to Q4 2025]																							
Vergabephase Neubau - Fachplaner (LPH 6-7)																	[Light Green bar from Q1 2025 to Q4 2025]				[Green bar from Q1 2026 to Q4 2026]																			
Vergabephase GI - Fachplaner (LPH 6-7)																	[Grey bar from Q1 2025 to Q4 2025]				[Grey bar from Q1 2026 to Q4 2026]																			
Bauphase Neubau - TU inkl. Abbruch D+E (LPH 8)																	[Light Green bar from Q1 2025 to Q4 2025]				[Green bar from Q1 2026 to Q4 2026]																			
Bauphase GI - TU (LPH 8)																	[Green bar from Q1 2027 to Q4 2027]																							

Stand April 2022